



Tallassee High School

PROJECT SUMMARY

Month Ending March 10, 2021

Project:	New High School
Architect:	McKee
Contractor:	Nearen Construction

DESIGN PROGRAM

The objective of this design program is a completely new Tallassee High School.

SUMMARY OF MONTH'S ACTIVITIES:

- Underground conduits were installed at practice field in preparation for delivery of portable classrooms.
- Prep work is in progress for parking lot at northeast corner of site; another area of unsuitable soils was detected, being removed and replaced.
- Parking lot at NE island laid out, work paused in this area this week due to rain.
- Water line for portable classrooms was run under parking lot area at NE.
- Excavation for and placement of new sewer line at SE area of site was connected and completed 02-11-2021.
- Foundation block fill in progress at front steps and storm room.
- Concrete placement in progress for more footings at SE corner of site.
- Main electrical conduits placed.
- Plumbers were getting started at auditorium / storm area.
- Concrete crew was able to pour more footings at SE area of building.
- No work took place Monday Tuesday and Wednesday because of rain. 2 inches on Monday and Tuesday. March 1 & 2.
- Concrete crew was able to some prep work Friday 3/5/2021 3/5/2021 at SE area of building site.

REFER TO ATTACHED PICTURES

Tallassee High School
Month Ending March 10, 2021



Rain has stopped work at NE parking lot



Foundation block at auditorium on 02-10-2021

Tallassee High School
Month Ending March 10, 2021



Underground conduits for portable classrooms on 02-11-2021



Trying to pump water out of footings on 02-12-2021

Tallassee High School
Month Ending March 10, 2021



Rain has stopped work at NE parking lot 2/18/2021



East end of site on 02-17-2021

Tallassee High School
Month Ending March 10, 2021



Underground conduits for portable classrooms on 02-19-2021



Sample to match brick (both sides of the column) 02-17-2021

Tallassee High School
Month Ending March 10, 2021



Portable classrooms being set on 2/26/2021



Aerial view of site on 02-24-2021 (Provided by McKee & Associates.)

Tallassee High School
Month Ending March 10, 2021



Footings ready to pour on 02-26-2021



Pouring footings 02-24-2021

Tallassee High School
Month Ending March 10, 2021



Still too wet on 3/3/2021



Concrete crew was able to get some work done on Friday

Tallassee High School
Month Ending March 10, 2021



Finishing up soil replacement on 03-05-2021



Cleaning out footings after rain on 03-05-2021