
CONSTRUCTION STATUS UPDATE

**GALESBURG-AUGUSTA COMMUNITY SCHOOLS
PRIMARY ADDITION & REMODEL
STADIUM & ENTRANCE BUILDINGS**

4/17/2023



STADIUM SITE WORK OVERVIEW



- Stadium lighting install complete.
- Gravel and sand install for track base complete.
- Grading for subbase nearing completion and ready for perimeter drain.

STADIUM SITE WORK OVERVIEW



- Interior concrete slab poured at stadium concessions & restrooms buildings.
- Starting to lay brick at concessions and restrooms buildings.

PRIMARY SITE WORK OVERVIEW



- Interior concrete slab poured at Primary addition.
- Finishing bearing walls & preparing for precast plank.

TWO WEEK LOOK AHEAD

Primary Building

- ▶ Finish block walls for precast plank installation.
- ▶ Pour floor slab at new addition.

Stadium & Entrance Buildings

- ▶ Set precast plank roof.
- ▶ Continue brick veneer at concession and restroom buildings.
- ▶ Install perimeter drain & concrete turf curb.
- ▶ Start flat drain installation and import field stone.