

ENID PUBLIC SCHOOLS 2016 BOND ISSUE

CONSTRUCTION PROGRESS REPORT

3/12/18

Primary School Project Progress Reports

Adams Elementary School

ADA-100 Adams Elementary 2016 Addition

1. We have reviewed the Construction Documents and sent back comments.
2. The geotechnical engineers have been on site to perform soil tests.

Coolidge Elementary School

COO-902 Coolidge Security Vestibule

1. Contract has been approved for Ben Hayes Construction.
2. A pre-construction meeting has been scheduled.

Eisenhower Elementary School

General Information

The 2016 Eisenhower Renovation building construction projects are complete.

Garfield Elementary School

GAR-100 Garfield Elementary 2016 Addition

1. Millwork installation is nearing completion on the east end; the west in is complete.
2. Floor installation is complete on the west end; east end will begin soon.
3. Rooftop flashing is being installed on the parapet.
4. The generator will be connected over spring break.

GAR-601 Garfield Classroom Addition Furniture

1. The order has been placed.

Glenwood Elementary School

General Information

Access control points are being reviewed.

Hayes Elementary School

HAY-901 Hayes Awning

1. Final pieces are being fabricated to be installed over spring break.

Hoover Elementary School

HOO-209 Hoover Drainage Improvement North Side

1. Complete; will evaluate after next heavy rain.

McKinley Elementary School

General Information

The construction team has begun looking into the potential of office entry improvements to the building.

Access control points are being reviewed.

Monroe Elementary School

MON-901 Monroe Security Vestibule

1. Contract has been approved for Ben Hayes Construction.
2. A pre-construction meeting has been scheduled.

Prairie View Elementary School

General Information

The 2016 Bond construction projects are complete. Access control points are being reviewed.

Taft Elementary School

TAF-100 Taft 2016 Additions and Renovations

1. Complete.

Carver Early Childhood Center

General Information

Engineers have determined a new transformer is needed for the building.

EPS/NWOSU Early Childhood Center

1. We have reviewed the Construction Documents and sent back comments.

Secondary School Project Progress Reports

Emerson Middle School

General Information

Additional projects are being reviewed.

Longfellow Middle School

LON-100 Longfellow 2016 Addition and Renovations

1. All documents are being finalized to prepare for bid.
2. We are reviewing security needs.

LON-202 Longfellow Playground Fencing & Double Gate

1. Project is on hold because we are looking up additional property in the area.

LON-203 Longfellow Temporary Fencing on Playground

1. A fence has been placed for student safety until construction is complete.

Waller Middle School

WAL-100 Waller 2016 Additions and Renovation

1. Exterior sheathing is on the band room.
2. Most of the structural steel is up on the cafeteria expansion.
3. The old band room floor slab has been poured.
4. Interior electrical work in the Project Lead the Way room has begun.
5. Door cuts and the data rack move will be done over spring break.

Enid High School

Phase 1 – EHS-100 Enid High School Parking Lot Addition

1. A punch list is being formed.
2. Striping is complete.
3. Islands and perimeter irrigation, soil, and sod is being worked on.

Phase 2 – EHS-100 Enid High School 2016 Gymnasium & PAC

1. Building pad is complete.
2. New gas lines are being installed; will be connected over spring break.
3. New fire sprinkler supply lines have been connected to the cafeteria.
4. New water lines have been installed; connections to the cafeteria will be over spring break.
5. Storm water line connections will be made over spring break.
6. Pier installation will begin next week.

Lincoln Academy

General Information

A review of bond issue projects is being conducted to be started at a later date.

District Construction Projects (Not Funded by 2016 Bonds)

Administrative Building

MAN-703 ASC Room 225 Blackout Shades (5)

1. Complete.

Central Kitchen

KIT-100 Central Kitchen Window Replacement

1. A design contract has been issued with The Stacy Group.
2. A meeting with a landscaper has been scheduled.

KIT-301 Central Kitchen Dock Cover Repairs

1. Final metal trim and signage is being finished.

Central Receiving

REC-201 Central Receiving Structural Remediation & Dock

1. Drawings are due to be complete mid-March.

EHS Currie-Gregg Observatory Rehabilitation

General Information

Coordination for the dome control and preparation to install the controls is being conducted. Installation of the telescope and electronic controls is scheduled for the second week of April.

Pacer Field Scoreboard

General Information

The replacement scoreboard has arrived and will be installed as weather permits.