



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
3/23/22

Apollo Early Childhood Center



Secured Entry Addition – Masonry walls are underway.



Existing Office – Foundations being prepped to support new interior masonry walls in the office area.



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
3/23/22

Country Oaks Elementary School



Secured Entry Addition – Excavation for addition foundations is ongoing, foundations will be poured over the new few days.



Secured Entry Addition – Site demolition is complete, foundations are staked.



HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

3/23/22

Heritage Elementary School



Secured Entry Addition – Foundations are poured, existing exterior removed.



Secured Entry Addition – Foundations are installed and ready for masonry walls to begin.



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
3/23/22

Kurtz Elementary School



Secured Entry Addition – Masonry walls are ongoing.



Secured Entry Addition – Masonry walls are ongoing.



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
3/23/22

Spring Mills Elementary School



Gymnasium & Classroom Addition – Foundations have been poured and ready for masonry walls.



Gymnasium & Classroom Addition – Electrical main has been relocated and foundations have been poured.



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
3/23/22

Spring Mills Elementary School



Gymnasium & Classroom Addition – Temporary Fencing to Secure Material and Equipment Staging Area is in Place and Sand Material Has Been Delivered



Gymnasium & Classroom Addition – Building Pad After Site Clearing