

BOND PROGRAM UPDATES



WHAT'S COMPLETE, IN PROCESS AND ON THE HORIZON

February 19, 2021

Here's an update on Schoolcraft Community Schools' bond program.

Junior High (7/8 Grade Addition to High School)

- Construction is progressing with the following items being constructed over the next few weeks: soffits, insulation, masonry, building enclosure.
- Temporary heat comes next, which will allow for the concrete floors to be poured.
- The secure entrance to the office will be installed during our mid-winter break (February 24-26).
- Construction will be complete in April.
- We are on budget, including upgrades to the carpeting, paint, markerboards, and window treatments in the four existing classrooms in the wing.

New Elementary PreK-6 Building & 7/8 Gym

- Design development drawings and estimates are complete.
- The project is currently on budget, within scope and on schedule.
- The technology design is progressing.
- The furniture design will kick off sometime in the April/May/June timeframe when bidding of the school construction is complete.

Athletic Improvements

- The athletics project also will kick off sometime in the April/May/June timeframe when bidding of the school construction is complete.

Communications

We will continue to keep you informed about what's happening with the bond program through:

- Regular email updates
- School board meetings
- School website and app
- Schoolcraft Community Schools Facebook page
- Bond Updates for SCS Facebook page
- School newsletters

If you have questions about the bond program, please reach out to Jill VanDyken, Jennifer Gottschalk or Wade Rutkoskie at facilities@schoolcraftcs.org.

Thank you for your support of our schools and students! Go Eagles!

