## Lawton Public Schools Bond Fund - 2014 (32) (as of February 28, 2018)

## Review of Expenditures to-date:

Expenditures:			% Paid
District Bond Expenses	\$	221,971.26	100.0%
Technology/Site Computers	\$	1,950,142.00	95.5%
HVAC/Hugh Bish - Architect & Contractor	\$	338,939.35	100.0%
Whittier - Arch & Contractor	\$	588,000.00	100.0%
MMS - Arch & Contractor	\$	<i>185,671.31</i>	7.4%
Adams - Arch & Contractor	\$	76,017.94	18.0%
Lincoln - Arch & Contractor	\$	93,408.27	11.5%
Wood Hills - Arch & Contractor	\$	92,426.33	12.0%
Roofs/MMS - Architect & Contractor	\$	1,211,601.03	100.0%
Edison- Architect & Contractor	\$	114,992.83	43.9%
Equipment/Instructional	<i>\$</i>	377,524.30	<i>75.5%</i>
Band and Strings Instruments	\$	118,044.95	100.0%
Maintenance	\$	337,197.93	67.4%
Textbooks	\$	1,517,656.73	100.0%
Transportation/Buses	<i>\$</i>	3,222,073.82	70.8%
	\$	10,445,668.05	
Encumbered but Not Paid:			% Not Paid
District Bond Expenses	<i>\$</i>	-	0.0%
Technology/Site Computers	\$	-	0.0%
HVAC/MMS Arch & Contractor	<i>\$</i>	2,321,155.69	92.6%
Adams Arch & Contractor	\$	345,322.06	82.0%
Lincoln Arch & Contractor	<i>\$</i>	716,991.73	88.5%
Wood Hills Arch & Contractor	\$	675,383.67	88.0%
Roofs/Adams - Arch & Contractor	\$	14,940.00	6.4%
Edison- Architect & Contractor	\$	147,039.17	56.1%
Equipment/Instructional	\$	0.01	0.0%
Maintenance	\$	27,461.65	5.5%
Textbooks	\$	-	0.0%
Transportation/Buses	<i>\$</i>	2,092.00	0.0%
	\$	4,250,385.98	
Planned Expenditures			% Unobligated
Technology/Site Computers	\$	91,118.00	4.5%
Equipment/Instructional	<i>\$</i>	<i>122,475.70</i>	24.5%
Maintenance	\$	135,340.42	27.1%
HVAC/MMS Arch & Contractor	\$	-	0.0%
Adams Arch & Contractor	\$	-	0.0%
Lincoln Arch & Contractor	\$	-	0.0%
Wood Hills Arch & Contractor	\$	-	0.0%
Roofs/Adams - Arch & Contractor	\$	219,000.00	93.6%
Edison- Architect & Contractor	\$	-	0.0%

District	Textbooks			
Transportation/Buse				

	\$ -	0.0%
	\$ 1,325,834.18	29.1%
_	\$ 1,893,768.30	•

Fund Balance	
2014 Bonds Solds - 6/12/2014	<i>\$ 3,100,568.33</i>
2015 Bonds Solds - 5/1/2015	<i>\$ 1,925,000.00</i>
2016 Bonds Solds - 3/1/2016	<i>\$ 5,085,000.00</i>
2017 Bonds Solds - 5/1/2017	\$ 4,470,000.00
2018 Bonds Solds - ??????	\$ 3,775,000.00
	<i>\$ 18,355,568.33</i>
Less Expenditures	<i>\$ (10,445,668.05)</i>
Less Encumbered Expenditures	<i>\$ (4,250,385.98)</i>
Total Expenditures	\$ (14,696,054.03)
Ending Fund Balance	\$ 3,659,514.30
Fund Balance less all Pending Projects	<i>\$ 1,765,746.00</i>

## Lawton Public Schools Sales Tax - 2015 (26) (as of February 28, 2018)

% Paid

## Review of Expenditures to-date:

Expenditures:

expenditures:				70 T GTG
Bldgs/Windows - LHS/Architect/Contract	\$	136,515.07		6%
Bldgs/Windows - EHS/Architect/Contract	\$	1,613,657.70		99%
Bldgs/Windows - MHS/Architect/Contract	\$	64,342.82		8%
Equipment/Secondary Security System	\$	678,571.70		100%
Grounds Repair & Renovations (Playgrounds/Fences)	\$	774,421.30		98%
District Vehicles	\$	38,000.00		100%
•	\$	3,305,508.59		
Encumbered but Not Paid:				% Not Paid
Bldgs/Windows - LHS/Architect/Contract	\$	2,003,968.93		94%
Bldgs/Windows - EHS/Architect/Contract	\$	19,063.36		1%
Bldgs/Windows - MHS/Architect/Contract		<i>\$742,468.18</i>		92%
Bldgs/Windows - Douglass/Architect	\$	65,000.00		9%
Equipment/Secondary Security System	\$	-		0%
Grounds Repair & Renovations (Playgrounds/Fences)	\$	12,275.00		2%
District Vehicles	\$	-		0%
	\$	2,842,775.47		
Planned Expenditures				
Bldgs/Repair & Renovations	\$	<i>565,489.05</i>		
Bldgs/Windows/LHS	\$	-		0%
Bldgs/Windows/MHS	\$	-		0%
Bldgs/Windows/Douglass	\$	625,983.00		91%
Bldgs/Roofs	\$	-		
Grounds Repair & Renov (Fencing)	\$	993,577.09		
	\$	2,185,049.14		
Fund Balance				222 222 22
FY15 Sales Tax Collected			<i>\$</i>	833,333.32
FY16 Sales Tax Collected			<i>\$</i>	2,499,999.96
FY17 Sales Tax Collected			<i>\$</i>	2,499,999.96
FY18 Projected Sales Tax Collections			\$	2,499,999.96
			\$	8,333,333.20
Less Expenditures			\$	(3,305,508.59)
Less Encumbered Expenditures			\$	(2,842,775.47)
Total Expenditures			\$	(6,148,284.06)
Ending Fund Balance		\$	2,185,049.14	
Fund Balance less all Pending Projects			\$	0.00