## Lawton Public Schools Bond Fund - 2014 (32) (as of October 31, 2017)

## Review of Expenditures to-date:

Expenditures:		% Paid
District Bond Expenses	\$ 177,338.76	79.9%
Technology/Site Computers	\$ 1,693,942.00	83.0%
HVAC/Hugh Bish - Architect & Contractor	\$ 338,939.35	100.0%
Whittier - Arch & Contractor	\$ 588,000.00	100.0%
MMS - Arch & Contractor	\$ 49,349.58	2.0%
Roofs/MMS - Architect & Contractor	\$ 1,211,601.03	100.0%
Edison- Architect & Contractor	\$ 17,883.42	6.8%
Equipment/Instructional	\$ 377,524.30	81.4%
Band and Strings Instruments	\$ 118,044.95	100.0%
Maintenance	\$ <i>325,739.51</i>	65.1%
Textbooks	\$ 199,120.07	13.0%
Transportation/Buses	\$ 3,218,768.82	70.7%
	\$ 8,316,251.79	
Encumbered but Not Paid:		% Not Paid
District Bond Expenses	\$ 44,750.00	20.1%
Technology/Site Computers	\$ -	0.0%
HVAC/MMS Arch & Contractor	\$ 19,177.42	0.8%
Adams Arch & Contractor	\$ 65,040.00	5.8%
Lincoln Arch & Contractor	\$ 70,500.00	5.8%
Wood Hills Arch & Contractor	\$ 78,440.00	5.3%
Roofs/Adams - Arch & Contractor	\$ 14,940.00	6.4%
Edison- Architect & Contractor	\$ 244,148.58	93.2%
Equipment/Instructional	\$ -	0.0%
Maintenance	\$ <i>5,291.78</i>	1.1%
Textbooks	\$ 1,329,064.39	87.0%
Transportation/Buses	\$ 5,397.00	0.1%
	\$ 1,876,749.17	
Planned Expenditures		% Unobligated
Technology/Site Computers	\$ 347,118.00	17.0%
Equipment/Instructional	\$ 86,346.48	18.6%
Maintenance	\$ 168,968.71	33.8%
HVAC/MMS Arch & Contractor	\$ 2,438,300.00	97.3%
Adams Arch & Contractor	\$ 1,049,000.00	94.2%
Lincoln Arch & Contractor	\$ 1,140,000.00	94.2%
Wood Hills Arch & Contractor	\$ 1,388,000.00	94.7%
Roofs/Adams - Arch & Contractor	\$ 219,000.00	93.6%
Edison- Architect & Contractor	\$ -	0.0%
Transportation/Buses	\$ 1,325,834.18	29.1%
	\$ 8,162,567.37	

Fund Balance		
2014 Bonds Solds - 6/12/2014	\$	3,100,568.33
2015 Bonds Solds - 5/1/2015	\$	1,925,000.00
2016 Bonds Solds - 3/1/2016	\$	5,085,000.00
2017 Bonds Solds - 5/1/2017	<i>\$</i>	4,470,000.00
2018 Bonds Solds - ??????	\$	3,775,000.00
	\$	18,355,568.33
Less Expenditures	\$	(8,316,251.79)
Less Encumbered Expenditures	\$	(1,876,749.17)
Total Expenditures	\$	(10,193,000.96)
Ending Fund Balance	\$	8,162,567.37
Fund Balance less all Pending Projects	\$	(0.00)

## Lawton Public Schools Sales Tax - 2015 (26) (as of October 31, 2017)

% Paid

## Review of Expenditures to-date:

Expenditures:

expenditures.				
Bldgs/Windows - LHS/Architect	\$	24,000.00		1%
Bldgs/Windows - EHS/Architect/Contract	\$	1,613,657.70		99%
Bldgs/Windows - MHS/Architect/Contract	\$	271.20		0%
Equipment/Secondary Security System	\$	678,571.70		100%
Grounds Repair & Renovations (Playgrounds/Fences)	\$	765,521.30		97%
District Vehicles	\$	38,000.00		100%
•	\$	3,120,021.90	ı	
Encumbered but Not Paid:				% Not Paid
Bldgs/Windows - LHS/Architect	\$	46,000.00		2%
Bldgs/Windows - EHS/Architect/Contract	\$	19,063.36		1%
Bldgs/Windows - MHS/Architect/Contract	<i>\$</i>	38,528.80		6%
Bldgs/Windows - Douglass/Architect	<i>\$</i>	65,000.00		9%
Equipment/Secondary Security System	\$	-		0%
Grounds Repair & Renovations (Playgrounds/Fences)	\$	21,175.00		3%
District Vehicles	\$	-		0%
•	\$	189,767.16	Ī	
Planned Expenditures				
Bldgs/Repair & Renovations	\$	628,984.05		
Bldgs/Windows/LHS	\$	2,007,000.00		97%
Bldgs/Windows/MHS	\$	575,000.00		94%
Bldgs/Windows/Douglass	\$	625,983.00		91%
Bldgs/Roofs	\$	-		
Grounds Repair & Renov (Fencing)	\$	1,186,577.09	ı	
	\$	5,023,544.14		
Fund Balance				
FY15 Sales Tax Collected			\$	833,333.32
FY16 Sales Tax Collected			\$	2,499,999.96
FY17 Sales Tax Collected			\$	2,499,999.96
FY18 Projected Sales Tax Collections			\$	2,499,999.96
			\$	8,333,333.20
Less Expenditures			<i>\$</i>	(3,120,021.90)
Less Encumbered Expenditures			\$	(189,767.16)
Total Expenditures			\$	(3,309,789.06)
Ending Fund Balance			\$	5,023,544.14
Fund Balance less all Pending Projects			\$	0.00