Lawton Public Schools Bond Fund - 2014 (32) (as of November 30, 2017)

Review of Expenditures to-date:

Expenditures:			% Paid
District Bond Expenses	\$	177,338.76	79.9%
Technology/Site Computers	<i>\$</i>	1,693,942.00	83.0%
HVAC/Hugh Bish - Architect & Contractor	<i>\$</i>	338,939.35	100.0%
Whittier - Arch & Contractor	\$	588,000.00	100.0%
MMS - Arch & Contractor	\$	52,810.96	2.1%
Adams - Arch & Contractor	\$	50,860.19	12.1%
Lincoln - Arch & Contractor	\$	<i>55,408.27</i>	6.8%
Wood Hills - Arch & Contractor	\$	61,674.83	8.0%
Roofs/MMS - Architect & Contractor	\$	1,211,601.03	100.0%
Edison- Architect & Contractor	\$	17,883.42	6.8%
Equipment/Instructional	\$	377,524.30	75.5%
Band and Strings Instruments	\$	118,044.95	100.0%
Maintenance	\$	331,067.87	66.2%
Textbooks	\$	202,953.98	13.3%
Transportation/Buses	\$	3,222,073.82	70.8%
	\$	8,500,123.73	
Encumbered but Not Paid:			% Not Paid
District Bond Expenses	\$	44,750.00	20.1%
Technology/Site Computers	<i>\$</i>	-	0.0%
HVAC/MMS Arch & Contractor	\$	2,454,016.04	97.9%
Adams Arch & Contractor		\$14,179.81	3.4%
Lincoln Arch & Contractor		<i>\$15,091.73</i>	1.9%
Wood Hills Arch & Contractor		<i>\$16,765.17</i>	2.2%
Roofs/Adams - Arch & Contractor	\$	14,940.00	6.4%
Edison- Architect & Contractor	\$	244,148.58	93.2%
Equipment/Instructional	\$	-	0.0%
Maintenance	\$	63.42	0.0%
Textbooks	\$	1,324,798.84	86.7%
Transportation/Buses	\$	2,092.00	0.0%
	\$	4,130,845.59	
Planned Expenditures			% Unobligated
Technology/Site Computers	\$	347,118.00	17.0%
Equipment/Instructional	\$	122,475.70	24.5%
Maintenance	\$	168,868.71	33.8%
HVAC/MMS Arch & Contractor	\$	-	0.0%
Adams Arch & Contractor	<i>\$</i>	356,300.00	84.6%
Lincoln Arch & Contractor	\$	739,990.00	91.3%
Wood Hills Arch & Contractor	\$	689,370.00	89.8%
Roofs/Adams - Arch & Contractor	<i>\$</i>	219,000.00	93.6%
Edison- Architect & Contractor	\$	-	0.0%

District	Textbooks
Transpor	rtation/Buses

\$ -	0.0%
\$ 1,325,834.18	29.1%
\$ 3,968,956.59	1

Fund Balance	
2014 Bonds Solds - 6/12/2014	<i>\$ 3,100,568.33</i>
2015 Bonds Solds - 5/1/2015	<i>\$ 1,925,000.00</i>
2016 Bonds Solds - 3/1/2016	<i>\$ 5,085,000.00</i>
2017 Bonds Solds - 5/1/2017	\$ 4,470,000.00
2018 Bonds Solds - ??????	<i>\$ 3,775,000.00</i>
	\$ 18,355,568.33
Less Expenditures	\$ (8,500,123.73)
Less Encumbered Expenditures	<i>\$ (4,130,845.59)</i>
Total Expenditures	\$ (12,630,969.32)
Ending Fund Balance	\$ 5,724,599.01
Fund Balance less all Pending Projects	<i>\$ 1,755,642.42</i>

Lawton Public Schools Sales Tax - 2015 (26) (as of November 30, 2017)

% Paid

Review of Expenditures to-date:

Expenditures:

expenditures:				70 . 4.4
Bldgs/Windows - LHS/Architect/Contract	\$	56,937.45		3%
Bldgs/Windows - EHS/Architect/Contract	\$	1,613,657.70		99%
Bldgs/Windows - MHS/Architect/Contract	\$	28,427.07		<i>5%</i>
Equipment/Secondary Security System	\$	678,571.70		100%
Grounds Repair & Renovations (Playgrounds/Fences)	\$	767,421.30		98%
District Vehicles	\$	38,000.00		100%
•	\$	3,183,015.22	•	
Encumbered but Not Paid:				% Not Paid
Bldgs/Windows - LHS/Architect/Contract	\$	2,020,062.55		97%
Bldgs/Windows - EHS/Architect/Contract	\$	19,063.36		1%
Bldgs/Windows - MHS/Architect/Contract	\$	10,372.93		2%
Bldgs/Windows - Douglass/Architect	\$	65,000.00		9%
Equipment/Secondary Security System	\$	-		0%
Grounds Repair & Renovations (Playgrounds/Fences)	\$	19,275.00		2%
District Vehicles	\$	-		0%
•	\$	2,133,773.84	•	
Planned Expenditures				
Bldgs/Repair & Renovations	\$	628,984.05		
Bldgs/Windows/LHS	\$	-		0%
Bldgs/Windows/MHS	\$	575,000.00		94%
Bldgs/Windows/Douglass	\$	625,983.00		91%
Bldgs/Roofs	\$	-		
Grounds Repair & Renov (Fencing)	\$	1,186,577.09		
	\$	3,016,544.14		
Fund Balance				
FY15 Sales Tax Collected			\$	833,333.32
FY16 Sales Tax Collected			\$	2,499,999.96
FY17 Sales Tax Collected			<i>\$</i>	2,499,999.96
FY18 Projected Sales Tax Collections			\$	2,499,999.96
			\$	8,333,333.20
Less Expenditures			\$ \$	(3,183,015.22)
Less Encumbered Expenditures			\$	(2,133,773.84)
Total Expenditures			\$	(5,316,789.06)
Ending Fund Balance		\$	3,016,544.14	
Fund Balance less all Pending Projects			<i>\$</i>	0.00