



**Lawton Public Schools
Bond & Sales Tax Projects – Completion Status
As of December 14, 2017**

(The purpose of this update is to ensure that stakeholders understand the process and movement as the district utilizes bond and sales tax funds. Timelines and processes may change or adjust in some measure due to delays, unexpected problems, overruns or weather.)

Major 2017 Facilities Bond Projects

**Eisenhower Middle School
& Safe Room Plans**

Ongoing site plan meetings

Pre-Design Phase

SAFE ROOMS

Elementary:

Almor West

Ongoing site plan meetings

Design Phase

Carriage Hills

Ongoing site plan meetings

Design Phase

Crosby Park

Ongoing site plan meetings

Design Phase

Edison

Ongoing site plan meetings

Design Phase

Hugh Bish

Ongoing site plan meetings

Design Phase

Sullivan Village

Ongoing site plan meetings

Design Phase

Whittier

Ongoing site plan meetings

Design Phase

Woodland Hills

Ongoing site plan meetings

Design Phase

EQUIPMENT, TECHNOLOGY AND FURNITURE

****Principals provided input in December regarding timelines. District-wide committee members will meet in January to discuss needs and processes.**

Current Projects

****Below is an update of all current AIP projects not related to the 2017 Bond Program**

Major 2014 Bond & Sales Tax Projects

HVAC PROJECTS

MacArthur Middle School	Work started	In Progress
John Adams Elementary	Pre-construction conference	Materials scheduled for delivery
Lincoln Elementary	Pre-construction conference	Materials scheduled for delivery
Woodland Hills Elementary	Pre-construction conference	Materials scheduled for delivery

ROOF PROJECTS

Lawton High School	Auxiliary gym complete, main gym substantially complete	In Progress
Tomlinson Middle School	Work started	In Progress
John Adams Elementary	Postponed until HVAC is complete	
Carriage Hills Elementary	Substantially complete	In Progress
Edison Elementary	Work started	In Progress

WINDOW PROJECTS

Eisenhower High School	Completion of punch list items	In Progress
Lawton High School	Materials ordered	Estimated start time: End of Jan 2018
MacArthur High School	Bids accepted 12/11/17	
Douglass Learning Center	Architect Plans Complete	Bid Dates TBD

CAFETERIA RENOVATION

MacArthur High School	Pre-construction conference	Scheduled to start Summer 2018
-----------------------	-----------------------------	--------------------------------