



**Lawton Public Schools  
Bond & Sales Tax Projects – Completion Status  
As of February 28, 2018**

*(The purpose of this update is to ensure that stakeholders understand the process and movement as the district utilizes bond and sales tax funds. Timelines and processes may change or adjust in some measure due to delays, unexpected problems, overruns or weather.)*

**Major 2017 Facilities Bond Projects**

<b>Eisenhower Middle School</b>	Design Review	In-Progress
---------------------------------	---------------	-------------

**SAFE ROOMS**

**Elementary:**

Almor West	Ground/Survey Work	In-Progress
Carriage Hills	Ground/Survey Work	In-Progress
Crosby Park	Ground/Survey Work	In-Progress
Edison	Ground/Survey Work	In-Progress
Hugh Bish	Ground/Survey Work	In-Progress
Sullivan Village	Ground/Survey Work	In-Progress
Whittier	Ground/Survey Work	In-Progress
Woodland Hills	Ground/Survey Work	In-Progress

**EQUIPMENT, TECHNOLOGY AND FURNITURE**

Principals have met with staff to determine needs and priorities for their sites. Information was shared with district administration to prepare for District-Wide SIP committee meeting. (In-Progress)

## Current Projects

**\*\*Below is an update of all current AIP projects not related to the 2017 Bond Program**

### Major 2014 Bond & Sales Tax Projects

#### HVAC PROJECTS

MacArthur Middle School	Framing & Drywall continues	In Progress
John Adams Elementary	Closet drywall complete and furnace units placed in all closets	In Progress
Lincoln Elementary	Pre-construction conference	Materials scheduled for delivery
Woodland Hills Elementary	Closet Framing & Ductwork	In Progress

#### ROOF PROJECTS

Lawton High School	Auxiliary gym complete, main gym substantially complete, work continues on Classroom wing	In Progress
Tomlinson Middle School	Work continues	In Progress
John Adams Elementary	Postponed until HVAC is complete	Postponed
Carriage Hills Elementary	Substantially complete	In Progress
Edison Elementary	Membrane Work near completion, work started on metal trim	In Progress

#### WINDOW PROJECTS

Eisenhower High School	Completion of punch list items	In Progress
Lawton High School	Materials delivered to contractor	Materials scheduled for LHS delivery
MacArthur High School	Materials on order	Materials on order
Douglass Learning Center	Architect Plans Complete	Bid Dates TBD

#### CAFETERIA RENOVATION

MacArthur High School	Pre-construction conference	Scheduled to start Summer 2018
-----------------------	-----------------------------	--------------------------------

