



**Lawton Public Schools
Bond & Sales Tax Projects – Completion Status
As of April 30, 2018**

(The purpose of this update is to ensure that stakeholders understand the process and movement as the district utilizes bond and sales tax funds. Timelines and processes may change or adjust in some measure due to delays, unexpected problems, overruns or weather.)

Major 2017 Facilities Bond Projects

Eisenhower Middle School

Design Review
Groundbreaking date set

In-Progress
May 22, 2018 at 2:45 p.m.

SAFE ROOMS

Elementary:

Almor West
Carriage Hills
Crosby Park
Edison
Hugh Bish
Sullivan Village
Whittier
Woodland Hills

Design completed and issued to bidders
Design completed and issued to bidders
Design completed and issued to bidders
Design completed and issued to bidders
Design completed and issued to bidders
Design completed and issued to bidders
Design completed and issued to bidders
Design completed and issued to bidders

Open for bid 4/26/18
Open for bid 4/26/18
Open for bid 4/26/18
Open for bid 4/26/18
Open for bid 4/26/18
Open for bid 4/26/18
Open for bid 4/26/18
Open for bid 4/26/18

EQUIPMENT, TECHNOLOGY AND FURNITURE

Principals have met with staff to determine needs and priorities for their sites. Information was shared with district administration to prepare for District-Wide SIP committee meeting. (In-Progress)

Current Projects

****Below is an update of all current AIP projects not related to the 2017 Bond Program**

Major 2014 Bond & Sales Tax Projects

HVAC PROJECTS

MacArthur Middle School	Framing, Drywall & Ductwork Condensing Units Set	In Progress Eastern Classrooms Complete
John Adams Elementary	Piping and Window Infill Panels	In Progress
Lincoln Elementary	Pre-construction conference	Materials scheduled for delivery
Woodland Hills Elementary	Closet and Window Framing, Painting & Ductwork	In Progress

ROOF PROJECTS

Lawton High School	Auxiliary gym complete, main gym substantially complete, Membrane application continues at Kitchen, Detailing and sheet metal at Classroom Wing	In Progress
Tomlinson Middle School	Roof membrane application	In Progress
John Adams Elementary Carriage Hills Elementary	Postponed until HVAC is complete Sheet metal flashing continues	Postponed Substantially Complete
Edison Elementary	Roof Membrane Application Sheet Metal Color	Complete In Progress
Eisenhower High School Lawton High School	Completion of punch list items Materials delivered to contractor	In Progress Materials scheduled for LHS delivery

MacArthur High School
Douglass Learning Center

Materials on order
Architect Plans Complete

Materials on order
Bid Dates TBD

CAFETERIA RENOVATION
MacArthur High School

Plan Board Approved-April 19, 2018

Scheduled to start Summer 2018