



Lawton Public Schools
Bond & Sales Tax Projects – Completion Status
As of May 31, 2018

(The purpose of this update is to ensure that stakeholders understand the process and movement as the district utilizes bond and sales tax funds. Timelines and processes may change or adjust in some measure due to delays, unexpected problems, overruns or weather.)

Major 2017 Facilities Bond Projects

Eisenhower Middle School

Design Review (95% Review)
Official Groundbreaking

Meeting scheduled
May 22, 2018 at 2:45 p.m.

SAFE ROOMS

Elementary:

Almor West	Pre-bid Conferences & Bid Opening	Completed
Carriage Hills	Pre-bid Conferences & Bid Opening	Completed
Crosby Park	Pre-bid Conferences & Bid Opening	Completed
Edison	Pre-bid Conferences & Bid Opening	Completed
Hugh Bish	Pre-bid Conferences & Bid Opening	Completed
Sullivan Village	Pre-bid Conferences & Bid Opening	Completed
Whittier	Pre-bid Conferences & Bid Opening	Completed
Woodland Hills	Pre-bid Conferences & Bid Opening	Completed

**EQUIPMENT, TECHNOLOGY AND
FURNITURE**

Principals have met with staff to determine needs and priorities for their sites. Information was shared with district administration to prepare for District-Wide SIP committee meeting. (In-Progress)

Current Projects

****Below is an update of all current AIP projects not related to the 2017 Bond Program**

Major 2014 Bond & Sales Tax Projects

HVAC PROJECTS

MacArthur Middle School	Furr down framing in classrooms Eastern Classrooms	In Progress Complete
John Adams Elementary	Piping and Window Infill Panels	In Progress
Lincoln Elementary	Pre-construction conference	Materials scheduled for delivery
Woodland Hills Elementary	Closet and Window Framing, Painting & Ductwork	In Progress

ROOF PROJECTS

Lawton High School	Substantial Completion inspection	In Progress
Tomlinson Middle School	Membrane near completion at main building Detailing of expansion joints continues	In Progress
John Adams Elementary	Postponed until HVAC is complete	Postponed
Carriage Hills Elementary	Substantial Completion inspection	In Progress
Edison Elementary	Roof Membrane Application Metal trim	Complete In Progress

WINDOW PROJECTS

Eisenhower High School	Completion of punch list items	Near completion
Lawton High School	Window framing back side	In Progress

MacArthur High School

Window framing near vocal music
Metal panel replacement SE wing
Window replacement @ JROTC bldg, locker
room, gym lobby & 1st level S of bldg

In Progress
Complete
Complete

Douglass Learning Center

Architect Plans Complete

Bid Dates TBD

CAFETERIA RENOVATION

MacArthur High School

Construction scheduled

To begin after May 29