



Lawton Public Schools
Bond & Sales Tax Projects – Completion Status
As of June 30, 2018

(The purpose of this update is to ensure that stakeholders understand the process and movement as the district utilizes bond and sales tax funds. Timelines and processes may change or adjust in some measure due to delays, unexpected problems, overruns or weather.)

Major 2017 Facilities Bond Projects

Eisenhower Middle School Design Review (95% Review) Completed

SAFE ROOMS

Elementary:

Almor West	Bid process	Remaining trade package bid was held 6/26/18
Carriage Hills	Bid process	Remaining trade package bid was held 6/26/18
Crosby Park	Bid process	Remaining trade package bid was held 6/26/18
Edison	Bid process	Remaining trade package bid was held 6/26/18
Hugh Bish	Bid process	Remaining trade package bid was held 6/26/18
Sullivan Village	Bid process	Remaining trade package bid was held 6/26/18
Whittier	Bid process	Remaining trade package bid was held 6/26/18
Woodland Hills	Bid process	Remaining trade package bid was held 6/26/18

EQUIPMENT, TECHNOLOGY AND FURNITURE

Principals have met with staff to determine needs and priorities for their sites. Information was shared with district administration to prepare for District-Wide SIP committee meeting. (In-Progress)

Current Projects

****Below is an update of all current AIP projects not related to the 2017 Bond Program**

Major 2014 Bond & Sales Tax Projects

HVAC PROJECTS

MacArthur Middle School	Demo in Admin & Auditorium area Closet & furr down framing in classrooms Ductwork in commons area & gym	In Progress
-------------------------	---	-------------

John Adams Elementary	Screen Walls	Complete In Progress
-----------------------	--------------	-------------------------

Lincoln Elementary	Brick sample review Classroom closet coordination PSO coordination	In-Progress
--------------------	--	-------------

Woodland Hills Elementary	Closets Screen Walls Brick sample review	Complete In-Progress In-Progress
---------------------------	--	--

ROOF PROJECTS

Lawton High School	Substantial Completion inspection	In Progress
--------------------	-----------------------------------	-------------

Tomlinson Middle School	Near Substantial completion	In Progress
-------------------------	-----------------------------	-------------

John Adams Elementary	Pending final inspection of HVAC	Proposed bid opening 8/16/18 @ 2 pm
-----------------------	----------------------------------	-------------------------------------

Carriage Hills Elementary	Substantial Completion inspection	In Progress
---------------------------	-----------------------------------	-------------



Edison Elementary

Awaiting substantial completion

In Progress

WINDOW PROJECTS

Eisenhower High School

Waiting for substantial completion

Near completion

Lawton High School

Window framing - FACS, Vocal, and Band rooms

In Progress

MacArthur High School

Window framing near vocal music
Metal panel replacement SE wing
Window replacement @ JROTC bldg, locker room, gym lobby & 1st level S of bldg

In Progress
Complete
Complete

Douglass Learning Center

Architect Plans Complete

Bid Dates TBD

CAFETERIA RENOVATION

MacArthur High School

Demolition of floor time
Concrete patio place
Ductwork in place
Wall work
Windows removed

In-Progress

