

Weldon Valley School District  
Addition and Renovation Master Schedule

ID	Task Mode	Task Name	Duration	Start	Finish	1st Quarter												3rd Quarter			1st Quarter			3rd Quarter			1st Quarter			3rd Quarter			
						Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul					
1		<b>Weldon Valley Overall Schedule</b>	<b>620 days</b>	<b>Mon 2/6/23</b>	<b>Fri 6/20/25</b>																												
2		<b>Pre-Project</b>	<b>130 days</b>	<b>Mon 2/6/23</b>	<b>Fri 8/4/23</b>																												
3		BEST Grant Application and Award	80 days	Mon 2/6/23	Fri 5/26/23																												
4		Form Team	50 days	Mon 5/29/23	Fri 8/4/23																												
5		<b>Design</b>	<b>210 days</b>	<b>Mon 8/7/23</b>	<b>Fri 5/24/24</b>																												
6		Schematic Design	70 days	Mon 8/7/23	Fri 11/10/23																												
7		Design Development	70 days	Mon 11/13/23	Fri 2/16/24																												
8		Construction Document Design	70 days	Mon 2/19/24	Fri 5/24/24																												
9		<b>Permitting</b>	<b>70 days</b>	<b>Mon 2/19/24</b>	<b>Fri 5/24/24</b>																												
10		Permit Review - Kitchen Remodel	70 days	Mon 2/19/24	Fri 5/24/24																												
11		Permit Review - Addition	70 days	Mon 2/19/24	Fri 5/24/24																												
12		<b>Preconstruction</b>	<b>50 days</b>	<b>Mon 2/19/24</b>	<b>Fri 4/26/24</b>																												
13		Contracting and Buyout - Kitchen Remodel	30 days	Mon 2/19/24	Fri 3/29/24																												
14		Contracting and Buyout - Addition	50 days	Mon 2/19/24	Fri 4/26/24																												
15		<b>Construction</b>	<b>280 days</b>	<b>Mon 5/27/24</b>	<b>Fri 6/20/25</b>																												
16		Kitchen Remodel	90 days	Mon 5/27/24	Fri 9/27/24																												
17		Drop-off and Parking Lot Work	60 days	Mon 5/27/24	Fri 8/16/24																												
18		Field and Utility Relocation	60 days	Mon 5/27/24	Fri 8/16/24																												
19		Addition Structure	120 days	Mon 8/19/24	Fri 1/31/25																												
20		Addition Systems and Finishes	100 days	Mon 2/3/25	Fri 6/20/25																												