

ENID PUBLIC SCHOOLS 2016 BOND ISSUE

CONSTRUCTION PROGRESS REPORT

8/20/18

Primary School Project Progress Reports

Adams Elementary School

ADA-100 Adams Elementary 2016 Addition

1. Easley & Associates is overdue and given us drawings and specifications for final review.

Carver Early Childhood Center

CAR-503 Carver Mini Split Installation (MDF Room)

1. A PO has been issued.

General Information

The Stacy Group has been selected as the architect firm for the security vestibule.

Coolidge Elementary School

COO-902 Coolidge Security Vestibule

1. The main entry was open for the first day of school.
2. Awaiting the arrival of interior doors.
3. Working to complete trim work and carpet.

COO-213 Coolidge Drainage Sod

1. Recent rains have determined the drainage is working properly. Sod has been installed.

Eisenhower Elementary School

General Information

The 2016 Eisenhower Renovation building construction projects are complete. Corbin & Merz is working on a digital sign design.

Garfield Elementary School

General Information

The 2016 Garfield Building Addition construction projects are complete.

Glenwood Elementary School

General Information

Corbin & Merz is working on a digital sign design.

Hayes Elementary School

HAY-901 Hayes Awning

1. Punch list items are complete.
2. A Change Order to reduce the contract is being approved.

General Information

Corbin & Merz is working on a digital sign design.

Hoover Elementary School

General Information

Corbin & Merz is working on a digital sign design.

McKinley Elementary School

General Information

The Stacy Group has been selected as the architect firm for the security vestibule and fencing project.

Monroe Elementary School

MON-901 Monroe Security Vestibule

1. The main entry was open for the first day of school.
2. Awning soffit installation continues.
3. Sod has been installed around the playground track.

General Information

Corbin & Merz is working on a digital sign design.

Prairie View Elementary School

General Information

The 2016 Bond Issue construction projects are complete.

Taft Elementary School

TAF-204 Taft Butterfly Garden Seeding

1. Watering and monitoring growth continues.

TAF-205 Taft Water Well/Sprinklers/Sod

1. Complete.

TAF-206 Taft Playground Sidewalk

1. Work continues as weather permits.

EPS/NWOSU Early Childhood Center

1. Easley & Associates is overdue and given us drawings for final review.

Secondary School Project Progress Reports

Emerson Middle School

General Information

The Stacy Group has been selected as the architect firm to review a secure walkway to the band annex. Accessibility issues are being looked into.

Longfellow Middle School

LON-100 Longfellow 2016 Addition and Renovation

1. Temporary fencing and gravel over the demoed street to the playground is in place.
2. Interior underground work is complete.
3. Metal wall framing will begin soon.
4. When weather allows, a concrete pad will be poured for the transformer.
5. Tentatively, the power switch over to the relocated transformer is scheduled for August 31st.

Waller Middle School

WAL-100 Waller 2016 Additions and Renovation

1. The renovations on most of the interior classrooms have been completed; they were used on the first day of school.
2. The sound booth is nearing completion and was able to be used by the first day of school.
3. The cafeteria will be opening for seating in a few weeks.
4. The kitchen work continues with a tentative completion in mid-October.

WAL-702 Waller Auditorium Sound System

1. Complete.

WAL-604 Waller Instrument Storage

1. A PO has been issued.

General Information

Corbin & Merz is working on a digital sign design.

Enid High School

Phase 1 – EHS-100 Enid High School Parking Lot Addition

1. Complete.

Phase 2 – EHS-100 Enid High School 2016 Gymnasium & PAC

1. Steel erection in Area A (Gymnasium) is progressing.
2. Exterior metal framework has begun in Area C (Black Box Theater).

Phase 3 – EHS-100 Enid High School Existing Fire Alarm Replacement

1. The installation has been approved by the Fire Marshall.
2. Final punch list items are being completed.

General Information

Corbin & Merz Architects are working on the design for digital signage and screen wall on the north side of the courtyard connecting the original building to the East Wing.

Lincoln Academy

General Information

The Stacy Group has been selected as the architect firm for various improvements.

District Construction Projects (Not Funded by 2016 Bonds)

Board of Education Building “Point of Pride” Landscaping

General Information

Working with Keeping Enid Beautiful to develop a landscape plan similar to the downtown corners.

Sprinkler installation has begun. Landscaping will take place when weather permits closer to fall.

Central Kitchen

KIT-100 Central Kitchen Window Replacement

1. Shop drawings are underway.

Central Receiving

REC-201 Central Receiving Structural Remediation & Dock

1. Drawings have been reviewed.
2. The City of Enid has approved access in the public right of way.

Selby Stadium Improvements

General Information

Final drawings are being reviewed.