

ENID PUBLIC SCHOOLS 2016 BOND ISSUE

CONSTRUCTION PROGRESS REPORT

3/10/17

Primary School Project Progress Reports

Adams Elementary School

ADA-100 Adams Additions and Renovations

1. We have been working on preliminary floor plans.
2. We have solved the issue with the sanitary sewer line.
3. We have determined administration's needs.

ADA-901 Adams Cubbies and Coat Storage

1. Construction documents have been reviewed.
2. We are preparing to send it out to potential bidders.
3. Installation has been moved to summer 2017.

ADA-701 Adams Window Shades

1. Installed; final inspection will be completed with the other shade projects.

Coolidge Elementary School

COO-402 Coolidge Gym Floor

1. A PO has been requested for the installation of new gym flooring.
2. Installation will be during the summer 2017.

COO-403 Coolidge Gym Wall Renovations

1. A PO has been requested for the removal of carpeted walls, replacement of plywood, and paint.
2. Planned construction time is summer 2017.

COO-901 Coolidge Cubbies and Coat Storage

1. Construction documents have been reviewed.
2. We are preparing to send it out to potential bidders.
3. Installation has been moved to summer 2017.

COO-702 Coolidge Window Shades

1. Installed; final inspection will be completed with the other shade projects.

General Information

A contract with an architect is being formed for another phase of on call projects which include a security vestibule and other renovations at Coolidge.

Eisenhower Elementary School

General Information

The 2016 Eisenhower Renovation building construction projects are complete.

Garfield Elementary School

GAR-100 Garfield Elementary 2016 Addition

1. Construction documents are 50% complete; under review.

Glenwood Elementary School

GLE-100 Glenwood Computer Room

1. Engineers are evaluating the HVAC system in that area and working on a design.

GLE-204 Glenwood Playground Mulch (WEST)

1. Complete.

GLE-402 Glenwood Gym Floor

1. A PO has been requested for the installation of a new gym floor.
2. Installation will be over summer 2017.

GLE-701 Glenwood Window Shades

1. Installed; final inspection will be completed with the other shade projects.

General Information

Quotes have been solicited for new entry doors that are to receive access controls.

Hayes Elementary School

HAY-901 Hayes Awning

1. Architects are working on construction documents.
2. We are working on pricing materials.

HAY-902 Hayes Cubbies and Coat storage

1. Construction documents have been reviewed.
2. We are preparing to send it out to potential bidders.
3. Installation has been moved to summer 2017.

HAY-201 Hayes Parking Lot Striping

1. Weather delayed initial striping schedule; should be completed soon when weather permits.

Hoover Elementary School

HOO-901 Hoover Hall Flooring

1. We are reviewing material options.
2. We are working on bid documents.
3. The project will be conducted summer 2017.

General Information

Quotes are being solicited for the replacement of the asphalt playground entry.

McKinley Elementary School

MCK-203 McKinley Fence & Repairs

1. Complete.

Monroe Elementary School

MON-208 Monroe PreK/K Playground Drainage Improvements

1. A PO has been requested.

MON-401 Monroe Stage Wall Carpet Removal & Paint

1. A PO has been issued.
2. The job is scheduled to be completed over spring break.

General Information

Quotes are being solicited for the stage flooring; a contract with an architect is being formed for another phase of on call projects which include a security vestibule and other renovations at Monroe.

Prairie View Elementary School

PRA-901 Prairie View Parking Lot

1. A bid notice has been published.
2. Bids will be received on March 30th at 2:00 PM.
3. Construction will be during summer 2017.

Taft Elementary School

TAF-100 Taft Additions and Renovations

1. Bids have been received and will be presented for approval at the March 20th board meeting.

TAF-702 Taft Gym Sound System

1. Complete.

Secondary School Project Progress Reports

Emerson Middle School

EME-000 Emerson Science Equipment

1. We are reviewing the request for equipment.

EME-703 Emerson Security Cameras

1. A PO has been issued.

General Information

1. We are reviewing additional needs for the school.

Longfellow Middle School

LON-100 Longfellow Elementary 2016 Addition and Renovations

1. A plan is being determined to pothole the site to locate existing sewer lines to determine the best solution.
2. The Stacy Group is providing several layout options to better utilize existing space.
3. Renderings are being reviewed.

Waller Middle School

WAL-100 Waller 2016 Additions and Renovation

1. We are 85% done with design and are working on construction drawings.
2. The kitchen consultant and the central kitchen have been reviewing the cafeteria and kitchen plans.
3. We have reviewed the kitchen plans with the fire marshal; awaiting his response.

Enid High School

EHS-100 Enid High School 2016 Gymnasium and PAC

1. We have made substantial progress toward getting the project to the appropriate size to meet the budget.
2. Discussions with city officials to relocate utility lines have been made.
3. We have met with the user groups and administration for their input on how to improve the plans.
4. Architects are reviewing the site survey.

EHS-203 EHS SE Corner Lots Demolition

1. A PO has been issued to begin the demolition on the three houses, fencing, & trees.

EHS-001 EHS Application Fee for Street Closure

1. We have met with city officials to move forward with street closures on the campus.
2. An application has been submitted.

EHS-002 EHS Application Fee for Rezoning

1. We have met with city officials to move forward with rezoning the houses being demoed from residential to special use; educational institution.
2. An application has been submitted.

Lincoln Academy

LIN-203 Lincoln Patch Drain/Curb Asphalt

1. A PO has been issued.

District Construction Projects (Not Funded by 2016 Bonds)

Central Kitchen

KIT-301 Central Kitchen Warehouse Renovation

1. We are having glass and glazing installers review the windows.

Central Receiving

REC-201 Central Receiving Structural Remediation & Dock

1. Schematic design plans have been reviewed and approved.
2. Pricing options are being developed.

District Maintenance

MAN-301 Window Replacement – ASC 2nd floor SE corner

1. We have decided to move this project into the mutton repair project.

Enid High School

EHS-703 EHS U.C. Roller Shades (6)

1. Installation is complete.

EHS-901 EHS Life Skills Classroom

A contract with an architect is being formed for another phase of on-call projects which include a remodeling the learning kitchen and pantry areas of the life skills classroom.