

ENID PUBLIC SCHOOLS 2016 BOND ISSUE

CONSTRUCTION PROGRESS REPORT

11/8/16

School Project Progress Reports

Adams Elementary

ADA-100 Adams Additions and Renovations

1. We have spoken with City of Enid officials who have determined to leave the line as is; we will be constructing the new building over the line.

ADA-901 Adams Cubbies and Coat Storage

1. Architects are working on design.

ADA-701 Adams Window Shades

1. A PO has been issued and windows will be measured the week of the 15th.

Coolidge Elementary

COO-701 Coolidge Gym Sound System

1. Sound system is completed and tested.

COO-901 Coolidge Cubbies and Coat Storage

1. Architects are working on design.

COO-702 Coolidge Window Shades

2. A PO has been issued and windows will be measured the week of the 15th.

General Information

1. Pricing the removal of gym wall carpeting and painting.

Eisenhower Elementary

EIS-100 Eisenhower Elementary 2016 Renovation

1. The bids have been received and waiting for approval by the Board.
2. The construction is due to start in late November.

EIS-201 Eisenhower Playground

1. The playground equipment PO has been issued; delivery and installation is due to start in late November.

EIS-202 Eisenhower Playground Surfacing

1. The playground surfacing will start after the playground equipment is complete.

EIS-401 Eisenhower Gym Flooring Abatement

1. The asbestos abatement will begin over Thanksgiving break.

Enid High School

EHS-100 Enid High School 2016 Gymnasium and PAC

1. MA+ has met with staff to determine needs in new construction and are preparing preliminary ideas and goals to integrate into draft drawings.
2. The site survey will start shortly.

EHS-201 EHS Paving Repair and Replacement

1. Rick Lorenz Construction continues to work on the off-street parking on the west side of the track.

Emerson Middle School

EME-701 Emerson Auditorium Sound System

1. The sound system is complete and tested.

EME-702 Emerson Gymnasium PA System

1. The PA system for the gym is complete and tested.

EME-000 Science Equipment

1. We are reviewing the request for equipment.

Garfield Elementary

GAR-100 Garfield Elementary 2016 Addition

1. The Stacy Group has started design work on the new additions.

Glenwood Elementary

GAR-100 Glenwood Computer Room

1. Architects are working on design.

SEC-701 Glenwood Security Cameras

1. Complete.

GLE-201 Glenwood Playground Equipment

1. Playground equipment on order and due to arrive and be installed in early 2017.

GLE-202 Glenwood Playground Surfacing

1. Playground surfacing will take place after equipment installation.

GLE-203 Glenwood Playground Gate

1. A PO has been issued.

GLE-701 Glenwood Window Shades

1. A PO has been issued and windows will be measured the week of the 15th.

Hayes Elementary

HAY-901 Hayes Awning

1. Architects are working on design.

HAY-902 Hayes Cubbies and Coat storage

1. Architects are working on design.

SEC-702 Hayes Security Cameras

1. Complete.

HAY-701 Hayes Gym Sound System

1. Installation starts the week of November 7.

Hoover Elementary

HOO-701 Hoover Gym Sound System

1. Complete and tested.

HOO-901 Hoover Hall Flooring

1. Architects are working on design.

SEC-703 Hoover Security Cameras

1. Complete.

HOO-701 Hoover Playground Equipment

1. Playground equipment on order and due to arrive and be installed in early 2017.

HOO-702 Hoover Playground Surfacing

1. Playground surfacing will take place after equipment installation.

Longfellow Middle School

LON-100 Longfellow Elementary 2016 Addition and Renovations

1. City of Enid officials have reviewed the lines and are investing options.
2. The Stacy Group is has started working on design options.

LON-000 Science Equipment

1. Reviewing science equipment requests and the potential classroom improvements.

LON-701

1. A PO has been requested for new thumb turn door locks for all doors.

McKinley Elementary

MCK-401 McKinley Gym Asbestos Abatement

1. Removal has been scheduled.

MCK-402 McKinley Gym Flooring

1. A PO has been requested for flooring and installation tentatively scheduled.

SOU-701 McKinley Gym Sound System

1. Complete and tested.

MCK-701 McKinley Playground Equipment

1. Playground equipment on order and due to arrive and be installed in early 2017.

MCK-702 McKinley Playground Surfacing

1. Playground surfacing will take place after equipment installation.

MCK-203 McKinley Fence & Repairs

1. A PO has been requested.

Monroe Elementary

MON-701 Monroe Playground Equipment

1. Playground equipment on order and due to arrive and be installed in early 2017.

MON-702 Monroe Playground Surfacing

1. Playground surfacing will take place after equipment installation.

MON-203 Monroe Rolling Gates

1. A PO has been requested.

MON-701 Monroe Gym Sound System

1. A PO has been requested.

NWOSU Cooperative Preschool

NWO-100 Northwestern 2016 Addition

1. Preliminary designs have been reviewed.
2. We have talked with Northwestern about the needs of their program and have come to a consensus.
3. We are working on a memorandum of understanding.

Prairie View Elementary

PRA-901 Prairie View Parking Lot

1. Architects are working on design.

SEC-704 Prairie View Security Cameras

1. Complete.

PRA-201 PV Playground Equipment & Surfacing

1. Playground equipment on order and due to arrive and be installed in early 2017; surfacing will begin soon after installation.

Taft Elementary

TAF-100 Taft Additions and Renovations

1. Henson Construction is working on preliminary costs.

Waller

WAL-100 Waller 2016 Additions and Renovation

1. Corbin and Merz Architect is in the Design Development phase.
2. Henson Construction has submitted preliminary costs for review.
3. We have met with the kitchen consultant to help design for the increased flow of students through the serving lines.

Waller Eagle-glades

1. We are working with City of Enid officials to move the Waller Eagle-glades and allow construction on much needed retention pond.