

# ENID PUBLIC SCHOOLS 2016 BOND ISSUE

## CONSTRUCTION PROGRESS REPORT

9/15/17

### Primary School Project Progress Reports

#### Adams Elementary School

ADA-201 Adams Playground Sand Removal

1. Quotes are being reviewed.

ADA-202 Adams Playground Filter Fabric

1. A PO has been requested.
2. Installation will take place after the sand removal.

ADA-401 Adams IT Closet Walls

1. Construction is underway.

ADA-501 Adams MDF Room Mini-Split Installation

1. Complete.

General Information

A preliminary plan has been discussed for moving the trash dumpster and paving the east side of the school. Quotes will be taken soon. Easley & Associates is working on Schematic Design on the classroom addition.

#### Coolidge Elementary School

COO-203 Coolidge Site Drainage Control

1. Complete.

General Information

Corbin & Merz Architects are working on Design Development on the security vestibule.

#### Eisenhower Elementary School

General Information

The 2016 Eisenhower Renovation building construction projects are complete.

#### Garfield Elementary School

GAR-100 Garfield Elementary 2016 Addition

1. Masonry walls are underway.
2. Slabs are complete.
3. Steel roof joists are on site.

#### Glenwood Elementary School

GLE-100 Glenwood Computer Room

1. Complete.

General Information

Elmo finally got his "O" back!

#### Hayes Elementary School

HAY-901 Hayes Awning

1. Student entry has been routed to the east temporarily.
2. New entry slab has been poured.
3. Roofing is nearing completion.
4. New columns are installed.

HAY-401 Hayes IT Closet Walls

1. Construction has begun.

HAY-501 Hayes MDF Room Mini-Split Installation

1. Complete.

#### Hoover Elementary School

HOO-901 Hoover Hall Flooring

1. Installers are finishing all the punch list items next week.

General Information

Quotes are being accepted for flood mitigation projects.

**McKinley Elementary School**

General Information

The construction team has begun looking into the potential of office entry improvements to the building.

**Monroe Elementary School**

MON-210 Monroe Track Drainage/Bermuda Sprigs

1. Complete.

MON-402 Monroe Stage Floor Installation

1. Installers will be here next week to finish punch list items.

General Information

Corbin & Merz is working on Schematic Design for the security vestibule and other renovations at Monroe.

**Prairie View Elementary School**

PRA-901 Prairie View Parking Lot

1. The concrete parking lot is open.
2. Work is being done on the water detention area.

**Taft Elementary School**

TAF-100 Taft Additions and Renovations

1. Work is focusing on the 4-classroom addition.
2. Drywall and electrical work is underway.
3. Mechanical installation continues.
4. Henson is ahead of schedule on this project.

**Carver Early Childhood Center**

CAR-501 Carver 2 Rooftop Units (Rooms 102 & 103)

1. Installing now.

General Information

The construction team is looking into office and entry improvements.

**Cooperative Preschool at Northwestern**

1. Design is underway.

## Secondary School Project Progress Reports

### Emerson Middle School

EME-403 Emerson Art Room & 2<sup>nd</sup> Floor Restroom Flooring Installation

1. Complete.

### Longfellow Middle School

LON-100 Longfellow 2016 Addition and Renovations

1. Construction documents are underway.

### Waller Middle School

WAL-100 Waller 2016 Additions and Renovation

1. The project is being permitted.
2. Henson will mobilize soon.

### Enid High School

EHS-100 Enid High School 2016 Gymnasium and PAC

1. The Construction Documents are scheduled to be out at the end of September.
2. A parking lot paving project has been separated to be completed first to speed up the construction schedule.

### Lincoln Academy

General Information

A review of bond issue projects is being conducted to be started at a later date.

## **District Construction Projects (Not Funded by 2016 Bonds)**

### **Central Kitchen**

KIT-301 Central Kitchen Warehouse Renovation

1. We are determining that we need to get a complete set of bid documents.

### **Central Receiving**

REC-201 Central Receiving Structural Remediation & Dock

1. We have reviewed the final review set.
2. We are wrapping up the documents and determining a bid date.

### **District Maintenance**

MAN-301 Window Replacement – ASC 2<sup>nd</sup> floor SE corner

1. Complete.

### **Enid High School**

EHS-901 EHS Life Skills Classroom

1. Millwork has been installed.
2. Countertops have been installed.
3. Flooring is underway.
4. Appliances have been delivered.
5. Furniture has been ordered.

### **EHS Currie-Gregg Observatory Rehabilitation**

EHS-302 EHS Observatory Exterior Paint

1. Project will begin this weekend.

EHS-401 EHS Stairwell to Observatory

1. A Notice to Proceed has been issued; will begin soon.