



# HURON VALLEY SCHOOLS 2020 Bond Program

## Bid Pack #5 - Construction Progress Update

4/18/22

### Apollo Early Childhood Center



Steel Erection for Secured Entry Addition is complete and exterior cold formed metal framing has started



Steel Erection for Secured Entry Addition is complete and exterior cold formed metal framing has started



# HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

4/18/22

## Apollo Early Childhood Center



Masonry walls and hollow metal door frame and  
sidelight are set for Conference Room B150



New masonry walls, hollow metal door frame and  
plumbing rough-in for Adult Toilet B149



**HURON VALLEY SCHOOLS 2020 Bond Program**  
Bid Pack #5 - Construction Progress Update  
4/18/22

**Country Oaks Elementary School**



Steel columns are set, and masonry walls are being built for Secured Entry Addition



Steel columns are set, and masonry walls are being built for Secured Entry Addition



# HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

4/18/22

## Country Oaks Elementary School



Steel columns are set, and masonry walls are being built for Secured Entry Addition



# HURON VALLEY SCHOOLS 2020 Bond Program

## Bid Pack #5 - Construction Progress Update

4/18/22

### Heritage Elementary School



Masonry walls are partially complete and steel erection has started.



Temporary enclosure is in place at interface of existing school with the new Secured Entry Addition



# HURON VALLEY SCHOOLS 2020 Bond Program

## Bid Pack #5 - Construction Progress Update

4/18/22

### Heritage Elementary School



Anchor bolts for new Secured Entry Addition are being surveyed to verify they are in the correct locations prior to start of steel erection



Anchor bolts for new Secured Entry Addition are being surveyed to verify they are in the correct locations prior to start of steel erection



**HURON VALLEY SCHOOLS 2020 Bond Program**  
Bid Pack #5 - Construction Progress Update  
4/18/22

**Kurtz Elementary School**



Steel erection is nearly complete for Secured Entry Addition



Steel erection is nearly complete for Secured Entry Addition



**HURON VALLEY SCHOOLS 2020 Bond Program**  
Bid Pack #5 - Construction Progress Update  
4/18/22

**Kurtz Elementary School**







**HURON VALLEY SCHOOLS 2020 Bond Program**  
Bid Pack #5 - Construction Progress Update  
4/18/22

**Spring Mills Elementary School**



Temporary parking spaces added on south side of drop off loop for staff



Temporary parking spaces added on north side of drop off loop for staff



**HURON VALLEY SCHOOLS 2020 Bond Program**  
Bid Pack #5 - Construction Progress Update  
4/18/22

**Spring Mills Elementary School**



Brazen and Greer Masonry has mobilized a tower crane to facilitate masonry wall construction for the new Gymnasium and Classroom Addition



Masonry wall along the south side of the Gymnasium and Classroom Addition is under construction



# HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

4/18/22

## Spring Mills Elementary School



Masonry wall along the south side of the Gymnasium and Classroom

Addition is under construction