



HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

5/16/22

Apollo Early Childhood Center



Tectum roof panel decking has been installed, roof sumps are set, and parapet wood blocking installation is underway



Installation of wood blocking on the parapet walls with rigid insulation is underway



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
5/16/22

Apollo Early Childhood Center



Installation of wood blocking on the parapet walls with rigid insulation



The floor slab has been poured.



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
5/16/22

Apollo Early Childhood Center



Underground sanitary piping installation for two of the thirteen new toilet rooms is being installed



Toilet room with underground piping finished awaiting concrete pour.



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
5/16/22

Country Oaks Elementary School



Masonry thru-wall flashing being installed



Spray foam insulation is completed in preparation for face brick at exterior walls



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
5/16/22

Country Oaks Elementary School



Curb for new rooftop air handling unit is set



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
5/16/22

Heritage Elementary School



Cold formed metal framing is being installed for the new Secured Entrance Addition



Cold formed metal framing for canopy soffit is complete



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
5/16/22

Heritage Elementary School



Vapor barrier and reinforcing steel are in place ahead of concrete floor slab pour



Concrete floor slab being poured and leveled in the Secured Entry Addition



HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

5/16/22

Heritage Elementary School



Concrete floor slab has been poured and finish troweled for the
Secured Entry Addition.



HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

5/16/22

Kurtz Elementary School



Densglas sheathing, damp proofing and spray foam insulation are put in place ahead of face brick installation



Cold formed metal framing has been installed for entrance canopy



HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

5/16/22

Kurtz Elementary School



Masons preparing to lay face brick on the exterior walls of the new Secured Entry Addition.



Curb for support of new roof top air handling unit to serve the Secured Entry Addition is being set in place



HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

5/16/22

Kurtz Elementary School



Underground plumbing and electrical are complete ahead of floor slab pour for the Secured Entry Addition



HURON VALLEY SCHOOLS 2020 Bond Program
Bid Pack #5 - Construction Progress Update
5/16/22

Spring Mills Elementary School



North and west CMU walls for the new gymnasium is complete.



Interior door frame with sidelight is set for the new Art Classroom.



HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

5/16/22

Spring Mills Elementary School



Floor slab is being pour in the gymnasium while the existing chiller is left in place until the school year ends in June. Care is being taken to ensure the existing chiller remains untouched and in operation

Finished floor slab, existing chiller still operational until school is out in June.



HURON VALLEY SCHOOLS 2020 Bond Program

Bid Pack #5 - Construction Progress Update

5/16/22

Spring Mills Elementary School



Structural steel roof framing material is on site and ready to be erected



Steel Beams put in place and being installed in the Corridor outside of the gymnasium and two new classrooms