

#Building Our Future

Construction Update: RHS EXPANSION - Week ending 10/19/18
Final concrete slab pour was completed this week, and construction activity is ramping up as the building goes vertical. First framed wall panels are up, set in place by crane. Masonry work is under way, and concrete block walls are starting to form the shape of the new building.



Crane is setting in place the first framed walls to go up.



Concrete block walls and pilaster supports being set in place.



View of interior side of concrete block wall.

CONSTRUCTION PROGRESS

Grade 5-8 Schools Complex
Estimated completion: Fall 2018



Ridgefield HS Expansion
Estimated completion: Fall 2019



Security Upgrades UR/SR
Estimated completion: Fall 2018



Re-purposing View Ridge
Estimated completion: Jan/Feb 2019



#Building Our Future

Construction Update: VRMS REPURPOSING: Week ending 10/19/18

Drywall installation is now under way inside the building, and electrical work is in progress. In the parking lot, paving work continues, new curbs were installed, and prep is under way to install light poles and an underground storm detention system.



View of framing work on the ceiling and dais in the new City Boardroom.



Drywall installation under way.



View of work in progress to install underground storm detention system.

CONSTRUCTION PROGRESS

Grade 5-8 Schools Complex
Estimated completion: Fall 2018

Design Bid Build

Ridgefield HS Expansion
Estimated completion: Fall 2019

Design Bid Build

Security Upgrades UR/SR
Estimated completion: Fall 2018

Design Bid Build

Re-purposing View Ridge
Estimated completion: Jan/Feb 2019

Design Bid Build