



CAPITAL PROJECT STATUS UPDATE

St. John Henry Newman Catholic Secondary School

Replacement secondary school for 1100 students.

September 2021 Progress Summary: Construction drawings and documents are being completed for construction tender. A request for Approval to Proceed to tender from the Ministry of Education is being prepared with a request for additional funding for unique site costs. Final site plan design issues are being discussed with city staff prior to the third Site Plan Approval Submission.

An underground fuel tank has been discovered on the Mission lands and environmental consultants are working on a plan to delineate the extent of soil contamination and measures for remediation.

Anticipated Occupancy Date: September 5, 2023

| Upcoming Meetings/Milestones: | Date: |
|--|-------------------------------|
| <i>Next Meeting:</i> Good Neighbour Construction Information Session | TBD |
| <i>Latest Milestone Achieved:</i> Pre-Tender Cost Estimate | Jun 25, 2021 |
| <i>Next Steps:</i> Site Plan Approval 3rd Submission | Oct 20, 2021 (anticipated) |
| Construction Documents 100% | Nov 26, 2021 (anticipated) |

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stjohnhenrynewman/New%20School%20Updates/Pages/default.aspx>