

LPS BOND & SALES TAX UPDATES

(The purpose of this update is to ensure that stakeholders understand the process and movement as the district utilizes bond and sales tax funds. Timelines and processes may change or adjust in some measure due to delays, unexpected problems, overruns or weather.)



MAJOR 2017 FACILITY BOND PROJECTS

EISENHOWER MIDDLE SCHOOL

- 25% Complete
- CMU continues to be laid (West side of Area "B")
- Decking installation beginning soon
- Storm drain piping being installed in Gym D106
- Furniture 35% design review

SAFE ROOMS (*PHASE 1)

- | | |
|-------------------|------------------------|
| -Almor West | Substantial Completion |
| -Carriage Hills | 99% |
| -Crosby Park | Substantial Completion |
| -Edison | Substantial Completion |
| -Hugh Bish | Substantial Completion |
| -Sullivan Village | 99% |
| -Woodland Hills | Substantial Completion |
| -Whittier | GMP recommendation |



BID DAY



ALMOR WEST SAFE ROOM



LAWTON HIGH SCHOOL WINDOW PROJECT

MAJOR 2014 BOND & SALES TAX PROJECT

HVAC PROJECTS

- MacArthur Middle School: Project complete
- John Adams Elementary: Project Complete
- Lincoln Elementary: AIP re-inspected punch list items. Contractor is still working on missing O&M materials.
- Woodland Hills Elementary: AIP re-inspected punch list items. Contractor is still working on missing O&M materials.

WINDOW PROJECTS

- Eisenhower High School: Project complete.
- Lawton High School: Awaiting completion of punch list items
- MacArthur High School: Project complete



MAJOR 2014 BOND & SALES TAX PROJECT

ROOF PROJECTS

- Lawton High School: Awaiting completion of punch list. Open items still remain
- Tomlinson Middle School: Awaiting completion of punch list. Open items still remain
- John Adams Elementary: Closeout awaiting completion of punch items and O&M manuals.
- Carriage Hills Elementary: Awaiting completion of punch list. Open items still remain
- Edison Elementary: Awaiting completion of punch list & Manuals

MHS CAFETERIA PROJECT

- Awaiting O&M manuals and completion of punch list items
- Fire Alarm Upgrade: Shop drawings submitted to City for review

EQUIPMENT, TECHNOLOGY AND FURNITURE

- Classroom furniture ordered with summer delivery
- 2700 Chromebooks deployed to 6 secondary sites (EHS, LHS, MHS, MMS, CMS, EMS)
- Tomlinson Middle School is already a 1:1 site with iPads, and that was made possible through a Federal Grant
- Replacement of the projector and Smartboard setups with 4K 65" Interactive Flat Panel (a touchscreen TV) for 130 classrooms throughout the district

ELEMENTARY GYM REPAIRS

- Almor West: Substantial Completion
- Carriage Hills & Crosby Park: Permits approved by City. Construction awaiting PO.



DISTRICT FURNITURE VIEWING



MHS FIRE ALARM UPGRADE

STAY UP-TO-DATE

<http://www.lawtonps.org/o/district/page/lawton-sip-2017>