

Scope of Work to date at School #18:

1. Mold Tests in every room and hallways.
2. Asbestos Tests in every room and hallways.
3. In the main office, principal's office, and classroom #1:
 - a. A negative air pressure machine was installed in all three areas.
 - b. All surfaces including walls, desks, chairs, books, etc. were cleaned and wiped with mold killer.
 - c. Walls and floors were covered with plastic.
 - d. Spline ceiling was removed in its entirety.
 - e. Ceilings were sprayed and wiped with mold killer and mold inhibitor.
 - f. Front window panes were removed, blinds were discarded, front and back window panes were cleaned, front window panes were replaced in principal's office and classroom #1.
 - g. Additional tests were done after the work was completed.
4. In the hallways, and classrooms on the lower addition to the building:
 - a. A visual inspection was done room by room looking for any signs of mold
 - b. In all rooms, areas where bubbling paint was seen, the areas were scraped, cleaned, and treated with mold inhibitor.
 - c. Affected areas were painted with mold inhibiting purple paint.
 - d. Purple areas were repainted to match the original wall color.
5. Throughout the building:
 - a. A visual inspection was done looking for discolored ceiling tiles.
 - b. Discolored ceiling tiles were replaced.
 - c. Ceiling tiles in room #5 were replaced in area where a bird had entered the classroom.
 - d. Rooms 6, 7, 8, and 9 were inspected for animal remnants – none found.
 - e. Holes and cracks throughout the building were filled.
 - f. NJ Department of Health (PEOSH) representatives walked the building and determined it was safe to reenter.