

#Building Our Future

Construction Update: Week ending September 8, 2017:

Structural steel arrived this week. Crane was on-site Thursday for placement and installation of the steel in the Media Center and Commons area. Buildings begin to take shape as construction work starts upward move. Footings work continues.



Crane begins placement of structural steel in Media Center and Common area.



More structural steel is placed in position.



Footings in the 7/8 Wing.

CONSTRUCTION PROGRESS

Grade 5-8 Schools Complex
Estimated completion: Fall 2018



Ridgefield HS Expansion
Estimated completion: Fall 2019



Security Upgrades UR/SR
Estimated completion: Fall 2019



Re-purposing View Ridge
Estimated completion: Jan/Feb 2020

