

#Building our Future

Construction Update: Week ending September 29, 2017: Progress continues on installation of roof trusses and structural steel in the buildings. Construction of walls has begun for the Auxiliary Gym, and fill work is progressing in the North parking lot. On-going underground electrical work continues to move forward.



Roof trusses in the Commons.



Wall construction work at Auxiliary Gym.



Fill material in the North parking lot.

CONSTRUCTION PROGRESS

Grade 5-8 Schools Complex
Estimated completion: Fall 2018



Ridgefield HS Expansion
Estimated completion: Fall 2019



Security Upgrades UR/SR
Estimated completion: Fall 2019



Re-purposing View Ridge
Estimated completion: Jan/Feb 2020

