

#Building our Future

Construction Update: Week ending October 13, 2017:
The structural appearance of the site changed dramatically this week with the construction of the 5/6 classroom wing. Concrete pours were completed for the 7/8 wing, Locker Room and the Black Box Theater, and concrete block walls are quickly shaping up the Athletics Wing.



Webcam view of the entire project with the north parking lot in the foreground: structural steel being placed, concrete block walls going up, and concrete slab pour in progress for Black Box Theater.



Structural steel construction of the 5/6 classroom wing.



Concrete slab pour at the Locker Room.

CONSTRUCTION PROGRESS

Grade 5-8 Schools Complex
Estimated completion: Fall 2018



Ridgefield HS Expansion
Estimated completion: Fall 2019



Security Upgrades UR/SR
Estimated completion: Fall 2019



Re-purposing View Ridge
Estimated completion: Jan/Feb 2020

