

BOND PROGRAM UPDATES



WHAT'S COMPLETE, IN PROCESS AND ON THE HORIZON

March 2022

Here are some updates on our bond program!

New Elementary PreK-6 Building & 7/8 Gym

- We are still on track to take possession of our new building in August 2023!
- The warmer weather is speeding up progress. Due to extremely muddy conditions, we had to construct a temporary road to move equipment around the building. This road is below grade and will help to keep the ground firm around the building.
- The second floor concrete has been poured on the first wing of the building, and we should see a roof on this wing by mid-June.
- We received a grant for additional preschool playground equipment, which will result in significant construction cost savings.
- Several staff members are previewing classroom and common area furniture.
- Check out the live stream of the construction site here: [Live Stream Link](#)

Athletic Improvements

- The bond steering committee will review the athletic field plans this week.
- Work on the tennis courts is starting back up with spring conditions. We plan to add final coatings to the courts starting in late May.

Former Middle School and Elementary Building

- We continue to study our elementary and middle school buildings and the costs involved to demo those buildings.

Junior High (7/8 Grade Addition to High School)

- The 7/8 wing is complete. [Check out the pics!](#)

If you have questions about the bond program, please reach out to Superintendent Rick Frens or Jill VanDyken, Jennifer Gottschalk or Wade Rutkoskie from the Board of Education Facilities Committee at facilities@schoolcraftcs.org.

Thank you for your support of our schools and students! Go Eagles!