

Capital Projects Report – April 23, 2018

Blaine School District #503

Construction updates, including photos, are available on the District website.

High School Capital Improvements

- **Core Facility:** Spee West Construction broke ground on Phase I of the High School project in July 2016. Phase II began in July 2017. The third and final phase is scheduled to begin in June 2018.

Phase I: The majority of punch list items are completed.

Phase II: Construction of the new building is continuing to progress on track. On the exterior, brick veneer is being installed and will soon be followed by siding. The roof is now completed. Drywall hanging and taping work is ongoing on the interior, and painting will begin in early May. Work on the interior will continue in May with the installation of grid ceilings, bathroom tile, and casework. Installation of the elevator is also anticipated soon.

- **Grandstands:** The timeline for future construction is not currently defined, but would likely represent a 4th phase in the high school's capital improvements project. While the availability of contingency funds from the current bond will not be known until 2019, funding of the grandstands is included in the Capital Levy Initiative currently being considered by voters in this month's Special Election.

Completed Projects:

- The track was repaired and resurfaced in the summer of 2015.
- The new greenhouse was completed during the winter of 2017.
- New tennis courts were completed in the summer of 2017.
- Work on Phase I of the High School project was completed in the fall of 2017.

Primary School Expansion, Covered Play Area, and Playground Upgrades

Completed Projects:

- New playground equipment was installed in the summer of 2015.
- The large covered play area was enclosed in the summer of 2016.
- A small covered area was converted into a new music room in the summer of 2016.
- Work on the additional classroom wing was completed in the summer of 2016. The Board approved final acceptance of this project on May 22, 2017.

Elementary School Carpeting, Cafeteria, North End Remodel, and Playground Upgrades

- Tiger Construction has been given notice to proceed on the Elementary School's remodel which is slated for construction during the summer of 2018.

Completed Projects:

- Carpet and vinyl flooring was installed in the summer of 2015.
- The old playground equipment was removed, extending the play field, in the summer of 2016.
- New playground equipment was installed next to the basketball courts in September of 2016.

Other Capital Improvements

Completed Projects:

- Installation of the new playground at Point Roberts Primary School was completed in October 2015.

Capital Maintenance Projects

Roof Replacements, Campus Paving, K-8 Furniture/Classroom Tech, Campus Wide Fiber, Seismic Upgrades

- The seismic improvements to the Ken Waters and Middle School gyms will be done concurrently with the Elementary School's remodel work in the summer of 2018 (see above).

Completed Projects:

- Middle School and Pt. Roberts Primary School roofing projects were completed in the summer of 2015.
- The Middle School Gym Parking Lot and the fire lane along the west side of the PAC were resurfaced in the summer of 2015.
- Re-striping of all campus parking lots was done in the summer of 2015.
- Blaine Primary School's existing roof was repaired and replaced in the summer of 2016
- The upgrade of the District-wide intercom, clocks, and bell system was completed in February 2017.

Updated Security features will be integrated with overall projects.

Electronic Door Locks, Camera Upgrades, Upgrade/Expand Intercom, Campus-Wide Emergency Communication