#Building our Future

Construction Update: RHS EXPANSION - Week ending 9/14/18

Base rock was spread over the building pad and a vapor barrier set in place for the first concrete slab pour. Concrete was poured this week around the elevator shaft and in footings and walls for a classroom hallway. Conduit work is under way for the main Mechanical and Electrical rooms.

2017 BOND PROGRAM
RIDGEFIELD SCHOOL DISTRICT



Newly-poured footings and walls for new classroom hallway.



Base rock is spread over building pad.



Vapor barrier set in place in preparation for first concrete slab pour.

CONSTRUCTION PROGRESS

Grade 5-8 Schools Complex
Estimated completion: Fall 2018
Design | Bid | Build

Ridgefield HS Expansion
Estimated completion: Fall 2019
Design | Bid | Build

Security Upgrades UR/SR
Estimated completion: Fall 2018
Design | Bid | Build

Re-purposing View Ridge
Estimated completion: Jan/Feb 2019
Design | Bid | Build

#Building our Future

Construction Update: VRMS REPURPOSING - Week ending 9/14/18

Demolition work continues as well as ongoing mechanical, plumbing and electrical work for new construction. Wall framing is starting to shape the office spaces. Meanwhile, grading work is under way in the new parking lot.

2017 BOND PROGRAM
RIDGEFIELD SCHOOL DISTRICT



Grading work continues in new parking lot.



Work in progress as mechanical, plumbing, electrical and demolition work continues.



Wall framing in new District Office space.

CONSTRUCTION PROGRESS

Grade 5-8 Schools Complex
Estimated completion: Fall 2018
Design | Bid | Build

Ridgefield HS Expansion
Estimated completion: Fall 2019
Design | Bid | Build

Security Upgrades UR/SR
Estimated completion: Fall 2018
Design | Bid | Build

Re-purposing View Ridge
Estimated completion: Jan/Feb 2019
Design | Bid | Build