

LEGEND

- PRIMARY CONSTRUCTION TRAFFIC
- SECONDARY CONSTRUCTION TRAFFIC
- SCHOOL TRAFFIC
- EMERGENCY ACCESS
- CONSTRUCTION FENCE
- PANELIZED CONSTRUCTION FENCE
- CONSTRUCTION FENCE WITH JERSEY BARRIER BASE
- A** GATE A (PRIMARY)
- B** GATE B (SECONDARY)
- C** GATE C (EMERGENCY EGRESS)
- D** GATE D (EMERGENCY EGRESS)
- E** GATE D (LIMITED USE)
- 1** CONSIGLI FIELD OFFICE
- 2** COMPASS FIELD OFFICE
- 3** PORTABLE TOILETS
- 4** DUMPSTERS
- 5** MATERIAL LAYDOWN & STORAGE
- 6** FILL MATERIAL STORAGE
- 7** FRAC TANKS
- 8** MONITORING WELL
- 9** CONSIGLI AND COMPASS PARKING
- 10** CONTRACTOR PARKING

FEBRUARY LOOK AHEAD

- DECK AND DETAIL STRUCTURAL STEEL IN BUILDING B
- ERECT BUILDING C STRUCTURAL STEEL
- FABRICATE A1 STRUCTURAL STEEL

6 MONTH MILESTONES

FEBRUARY: DETAIL STEEL IN BUILDING B AND BEGIN ERECTION IN BUILDING C

MARCH: ERECT STEEL IN BUILDING A1 AND DETAIL WORK IN C BUILDING / BEGIN SLAB ON DECK (WEATHER DEPENDENT)

APRIL: ERECT STEEL IN BUILDING A2 AND DETAIL WORK IN A1 BUILDING / BEGIN SLAB ON DECK / BEGIN FIREPROOFING BUILDING B (WEATHER DEPENDENT)

MAY: UNDERGROUND BUILDING UTILITY INSTALLATION, LAYOUT EXTERIOR AND INTERIOR WALLS FOR B AND C BUILDING AND BEGIN MASONRY WORK / INSTALLATION OF INTERIOR STAIRWELLS

JUNE: CONSTRUCT EXTERIOR/INTERIOR WALLS FOR BUILDINGS B AND C AND BEGIN BUILDINGS B AND C ROOF WORK

JULY: BUILDING B NORTH AND COURTYARD FACADE INSTALLATION / OVERHEAD ROUGH BUILDING B

